Completion Report

1	Name of Wok	Improvements drains at Bagalagunte Old Village (Surrounding Maramma temple) in Bagalagunte Ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/580/2017-18, Dt.01.12.2017
		EE/DD/TS/414/2017-18, Dt.01.12.2017
3	Head of Acount which is Chargeable	014-18-000227, P Code-1771
4	Enstrument Order No. & Date	EE/DD/WO/394/17-18, Dt.27.03.2018
5	Name of Contractor	Ranganna K M
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	MB No.621/17-18,
	Page No	61981 to 61987 , 61991
8	check Measurment of the Asst	27.08.2018
	Exe. Eng./ Exe Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	Shivakumar Odeyar

Sanctioned Estimate amount (Rs)	Amount claims as per actually vide as per (Rs)	Excess (Rs)	Savings (Rs)
20.00 Lakhs	1902560.00	-	97440.00

The work is carried out Satisfactorily and safe

AE 27.08.18

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು
27/08/18

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57

Scanned by CamScanner